

WEST VIRGINIA
SEPTIC TANK INSPECTION FORM

Pendleton Co. Health Department Installation Permit No. _____

Name of Owner Richard B. Gilstrap

Address Rt. 1 Box 453-H Stuarts Draft Va. 24477

Property Address Sugar Grove W.Va.

DESCRIPTION & NUMBER OF UNITS SERVED

Type Facility Served Cabin No. Water Closets 1

Lot Size _____ sq. ft. Area suitable for sewage disposal installation _____ sq.ft.

Source of Water Supply perposed well No. Lavatories 1

No. Bedrooms 2 No. Showers or Tubs 1 No. Baths 1

No. Garbage Grinders 0 No. Automatic Washers 0

SEPTIC TANK

Material Cement Length 8'6" x Width 4'8" x Depth 5'8" = _____ cubic feet

Liquid Depth 4.5 ft. Liquid Capacity 1,000 gal.

Distance to: Dwelling 18' Water Supply 50'+ Nearest Property Line 50'+

SOIL ABSORPTION SYSTEM

Type Drain Line Material 4" plastic Trench Width 36 Inches

Trench Depth 20 to 30 Inches Total Absorption area in Trench Bottom 600 sq. ft.

Diameter of Drain Line 4 Inches Type Filter Media # 6 Gravel

No. of Drain Lines 3 Depth Filter Media Under Drain Line 6 Inches

Length of Each Line 60', 60', 80' ft. Depth Filter Media Over Drain Line 2 in.

Distance of Disposal Field to: (a) Dwelling 40'

(b) Water Supply 100'+ (c) Nearest Property Line 50'

An inspection of the septic tank system described herein disclosed that said system (MEETS, ~~DOES NOT MEET~~) the minimum standards established by the West Virginia State Department of Health.

11-4-94
Date

Dennis A. Meadows
Sanitarian Installer

SKETCH OF SYSTEM TO BE DRAWN ON BACK

Note: Copy of this inspection report must be given to owner and the original filed in the Health Department files. PERMANENT RECORD - DO NOT DESTROY.

